

PREMIER SIPS LAYOUT DRAWINGS REVIEW CHECKLIST

Two rounds of revisions/edits are included in the initial pre-production services portion of the Premier SIPS Estimate. Additional revisions may incur additional fees.

When you have finished verifying the SIP Layout Drawings and have made any changes/corrections, copy those changes directly on the Layout Drawings and send back to Premier for revisions prior to production.

This checklist is being provided for the express purpose of assisting our customers in the review of these SIP Layout Drawings against the plan set currently on file and for accuracy and completeness. This helps ensure the quality of the product and ease of construction in the field. Please feel free to contact your premier project manager with any questions or concerns that may arise during the review process.

- ☐ Confirm window rough opening locations & dimensions
- ☐ Confirm door rough opening locations & dimensions
- ☐ Confirm wall plate height dimensions
- ☐ Confirm roof pitches
- ☐ Confirm roof overhang dimensions
- ☐ Confirm beam sizes and locations
- ☐ Confirm design value criteria (this page)
- ☐ Confirm overall wall dimensions including steps in foundation if applicable
- ☐ Confirm floor thickness and dimensions
- ☐ Confirm SIP floor panels have solid blocking at point loads
- ☐ Denote any custom electrical chase locations with dimensions
- ☐ Sign the signature block in lower right corner of this sheet

Any and all discrepancies related to SIPs on site are the responsibility of Owner unless there is a difference between fabricated SIPs and signed SIP Layout Drawings. Premier holds first right of decision to replace, repair or pay for repair of all products in discrepancy with final SIP Layout Drawings.